



Progress in SHINE (Beamline & Endstation)

Zhi LIU

Center for Transformative Science, ShanghaiTech University


Beamline and Endstations Division of SHINE Project

SHINE

Oct 22nd, 2025

Shanghai High repetition rate XFEL and Extreme light facility

SHINE




- ✓ An **8 GeV** SCRF linac, 2 undulator lines to deliver photons from **0.2-15 keV**, up to **1 MHz** pulse train with pulse duration of 1-100fs
- ✓ **2** X-ray beamlines and **6** End-stations
- ✓ **50 PW** super-intense laser facility
- ✓ Total length 3.1 km; 29.0 m underground



SHINE

This facility is being developed by ShanghaiTech, SARI & SIOM of CAS.

SHINE: A High-rep Rate XFEL Based on SCRF




➤ XFEL Facility +50 PW Laser Facility

	Nominal	Range
Beam energy/GeV	8.0	4-8.6
Bunch charge/pC	50/100	10-300
Max rep-rate/MHz	1	up to 1
Photon energy/keV	0.2-15	0.2-15
Pulse length/fs	20-50	5-200
Peak brightness	5×10^{32}	1×10^{31} - 1×10^{33}
Average brightness	5×10^{25}	1×10^{23} - 1×10^{26}
2K Cryogenic power/kW	12	12
RF Power/MW	2.28	3.6


FEL Line	Nominal	Objective
FEL-I		
Photon energy/keV	3-15	3-15
Photon number per pulse @12.4keV	$>10^{10}$	$>10^{11}$
Max pulse repetition rate/MHz	0.66	1
FEL-II		
Photon energy/keV	0.2-3.0	0.2-3.0
Photon number per pulse @1.24keV	$>10^{12}$	$>10^{13}$
Max pulse repetition rate/MHz	0.66	1

Photon Energy Coverage of SHINE




Beamlines and Endstations

SHINE will build 2 beamlines, 6 endstations and experimental supporting systems.




FEL-I/II Beamlines

FEL-I:
3~15keV; up to
100nm focus



FEL-II: 0.2~3keV;
up to 6 μ m focus

FEL-II TOP VIEW



6 End-Stations @ SHINE Facility in Phase-I



➤ FEL-I (3 - 15keV) Hard X-ray End-stations

- HSS: Hard X-ray Scattering and Spectroscopy
- CDS: Coherent Diffraction Endstation for Single Molecules and Particles
- SEL: Station of Extreme Light (**XFEL+ 50 PW Laser System**)

➤ FEL-II (0.2 - 3keV) Soft X-ray End-stations

- AMO: Atomic, Molecular, and Optical Science
- SES: Spectrometer for Electronic Structure
- SSS: Soft X-ray Scattering and Spectroscopy

BE@SHINE organization



AC Division

BE Division @ SHINE

EL Division

**Beamline
Engineering
Department**

**Utility
Installation
Control
Mechanics...**

**Beamline
Technical
Department**

**Design
Diagnostics
Metrology**

**FEL-I
Department**

**HSS
CDS**

**FEL-II
Department**

**SES
AMO
SSS**

**Experiment
Supporting
Department**

**Data
Laser
Software
Detector**

Commissioning Schedule



X ray laser ready for beamline is in **26/06**→26/08 with 10Hz rep. rate at 200eV. Beamline commissioning scheduled for 1month, two endstations are ready for pilot experiments. 10kHz rep. rate beam ready in **26/11**→27/01. 100kHz rep rate beam ready in **27/04**→27/06

X ray arrival to beamline
10Hz rep. rate @200eV

X ray arrival to beamline
10kHz rep. rate@100&200eV



	2025							2026													
	6	7	8	9	10	11	12	1	2	3	4	5	6	7	8	9	10	11	12		
Accelerator	Accelerator commissioning																				
Beamline	Beamline installation							Component on-site commissioning				Beamline integration		Commissioning	Ready						
Endstation: AMO	Coltrims installation							Test with laser					Ready		Pilot Exp. Test						
	MBS installation									MBS Commissioning			Ready								
Endstation: SES	TAP installation					TAP commissioning							Ready		Pilot Exp. Test						
									PEM installation				PEM commissioning								
Endstation: SSS						End station installation															

		Jun-25	Aug-25	Oct-25	Nov-25	Dec-25	Feb-26	Apr-26	May-26	Aug-26	Oct-26	Nov-26	Jan-27	Mar-27	Nov-27
FEL-II beamline											tuning with XFEL				
AMO	Coltrims	Delay line detector/Helmholtz coils in stock	Coltrims spectrometer in stock	Gas jet and chambers in stock			Coltrims finish installation	Test of setup with NIR laser		Coltrims online					
	MBS (magnetic bottle spectrometer)								MBS chambers in stock				MBS finish installation/online in 2027		
SES	TAP (Time-resolved ARPES)	TAP start install			TAP finish installation					TAP online					
	PEM (Photonemission electron Microscope)	PEM TDR report review			Pumping laser - start installation					PEM start installation		PEM finish installation			
SSS	RIXS (Resonant inelastic X-ray scattering)			Detector& supporting installation		optical chamber installation	signal arm installation	Standard element target installation		Sample chamber installation	Front periheral device installation	expected to be ready for commissioning			



Infrastructure and Capability


Utility Constructions



- The construction of utilities and hutches at Shaft #4 and inside Tunnel 34 are completed.
- The construction of the main computer server room and the front-end DAQ computer server room at Shaft #4 is completed
- The beamline control network of FEL-II is completed .



Constant temperature shed completed




The front-end DAQ computer server room



The establishment of the beamline control network

Capabilities: Design, Diagnostics & Metrology




- Finished three beamlines design (**TDR**)
- **FEL-II** beamline in implementation
- **Thirteen** types of diagnostic instruments
- PAM, XGMD, Imager, BPIM, BLM are in manufacture, other instruments will start soon




PAM



XGMD



- ~30m² ISO-6 clean room metrology lab
- Fizeau stitching interferometry with 532nm, ϕ 150mm interferometer for 1000mm long mirrors




- Sub-nanometer measuring repeatability was achieved
- FEL-II M1 inspection results: 0.27nm(rms); 35nrad (rms)

Metrology lab: measurement capability 0.5nm RMS **SHINE**


1m mirror facing up and side, 0.3 m mirror facing down



Facing up



Facing side




Facing down




Capabilities: Experimental Supports


➤ Pump-probe laser system - Technical design completed



Pump-probe lasers



Synchronization between XFEL and PP laser




Compensation of timing drift between oscillator and amplifier based on BOC

➤ X-ray detector


- Key technology path established
- Full system expected in 4 years

➤ DAQ & Software & Data Center


- FEL-II DAQ Technical design completed
- Data Center ready to start construction




Sensor



Readout chip



Light detection



DAQ software of area detectors



Data Center Layout

Pump-Probe Laser System

❑ Ultrafast optical laser required for pump-probe experiments

❑ Parameters of pump-probe lasers

----fundamental lasers: 800 nm/35 fs/7 mJ @1kHz; 1030 nm/100W/20~50 fs @100 kHz


----frequency conversion units: UV to IR by OPA; Harmonic Generator (SHG/THG)

❑ Laser transportation and synchronization between XFEL and PP laser


----laser clean room and technical design of transportation has been done

----timing synchronization scheme between XFEL and PP laser has been determined


---- Most of time synchronization devices were developed in-house



Self-developed high-repetition-rate pump laser



Laser transportation



Time sync. scheme and self-developed devices

Advanced X-Ray Detectors



❑High frame rate, high dynamic range and large area semiconductor pixel detector


Baseline: JUNGFRAU detector

4M system for CDI, SFX, etc.


0.5M system for spectroscopy

Detector being tested at SHINE in lab and beam





Pixel size	75 μm
Pixel number	0.5 M / 4 M
Frame rate	2 kHz
Energy range	3 – 15 keV
Dynamic range	$1 - 10^4$ ph./pixel/pulse @ 12keV



JUNGFRAUs in Shanghai




Lab and in-beam test




❑High energy resolution TES X-ray detector

Multi-channel sensor chips successfully manufactured

Measured energy resolution < 7eV@6keV



TES sensor



Capabilities: Data Management

□ Data Center


- DAQ & Main Server Rooms in Shaft 4 & 5

□ IT Infrastructure of Phase I (II)

- Fast SSD storage 2PB (10PB), Massive storage 8PB (100PB)
- Capacity over 50 (1000) CPU/GPU nodes

□ Life cycle data management system

- XFEL metadata standard & acquisition scheme
- Integrated scientific data service




Main Server Room Layout in Shaft 5



Main server room





High-throughput data prototype




Hardware and software services

Timing and DAQ


- ❑ FEL-II timing hardware has been deployed across tunnel beamline and end-stations
- ❑ Two End-stations DAQ Software has been developed



FEL-II timing deployment



AMO DAQ







SES DAQ




Progress (FEL-II)

Progress of FEL-II Beamline


- The installation of FEL-II beamlines began in the middle of this June.
- The FEL-II beamline will be ready for receiving FEL radiation in March 2026.





SSS-KB



SES KB




AMO-KB



FEL-II Beamline Key Components



FEL-II Pulse Energy and Position Diagnostic Equipment

- Position Measurement Accuracy of 3.8%.




FEL-II M1 Deflector Box Passes Technical Acceptance

- The self-developed FEL-II M1 deflector box reflector mirror angle stability is better than 28nrad/10min (0.1-100Hz).




FEL-II Pulse Arrival Time Diagnostic Equipment

- Time measurement accuracy of ~20fs obtained in the online test at SXFEL-SBP.



FEL-II Laser to Experimental Station Vacuum Transfer Chamber and Pipelines

- Determine the layout of the experimental station laser platform, laser transmission path, and freeze the design of the transmission chamber, etc.




FEL-II Monochromator and KB-pairs

Monochromator installed on site



AMO-KB FAT finished





SSS-KB FAT finished




SES Endstation: Spectrometer for Electronic Structure

Ultrafast electronic dynamics subsystem (TAP)




Fritz Haber Institute | Fritz Haber Institute of the Max Planck Society (mpg.de)

Femtosecond Ultrafast Laser + High repetition XFEL





High efficiency 2D Spin detector





dual mode photoelectron microscopy subsystem (PEM)

1. UHV chamber systems and supporting framework
2. electron and spin detecting system
3. sample preparation and surface treatment system
4. optical path adjusting and diagnosing system



Current Status of the SES-TAP subsystem



- ✓ Most of the components of TAP have been installed
- ✓ Laser system has started its installation

2025.Q4

2026.Q1

2026.Q2

2026.Q3

- ✓ TAP finish installation
- ✓ Pumping laser finish

- ✓ TAP control/motion/data acquisition test

- Ready for initial test with XFEL

AMO Endstation: Atomic, Molecular, and Optical Science


COLTRIMS:

Coincident electron and ion measurements

eMBS/iTOF:


High-resolution electron spectra/ion TOF spectroscopy

TM diagnostic of
pulse/PIPO




Three foci are separated
by 180 cm


Current Status of AMO Endstation



Momentum imaging of ions and electrons




	COLTRIMS	MBS
Detectors	delay-line detectors assembled	Timed pixel camera in stock
Spectrometer	assembled	Finish design
Supersonic gas jet	Expected this month	Finish design
Laser in-coupling system	Expected this month	Finish design
Vacuum pumps & gauges	in stock	in stock





- ✓ COLTRIMS finish installation
- ✓ COLTRIMS test with NIR laser
- ✓ Ready for initial test with XFEL

SSS Endstation: Layout

- Hettrick-Underwood scheme for energy dispersed spectroscopy measurements;
- Sample-to-detector distance 11.5m;
- Two-theta ranges from 75~145 degrees for momentum resolved studies;




Current Status of SSS Endstation



- Optics (mirrors, gratings) are in manufacturing.
- Major mechanical instruments are in manufacturing.


- High precision temperature controlled hutch is ready.
- First major instrument – optical chamber is shipped out.
- Installation holes for optical chamber rail have been drilled.
- Installation tool kits for the detector supporting system have arrived.



SEL Endstation: Station of Extreme Light



This station is based on the world first 100PW super-intense ultra-fast laser facility, combined with XFEL to carry out pump-probe research. This provides an irreplaceable means for exploring vacuum QED effects and the state of matter under extreme conditions. The SEL is also downward compatible, providing high repetition rate femtosecond laser pulses of 0.1~1PW and nanosecond pulse outputs of 1-10kJ, comprehensively covering the high energy density science research fields involved in the three major international XFEL facilities (LCLS, SACLA, and EU XFEL).




The parameters of SEL



Focused intensity	$1 \times 10^{23} \text{ W/cm}^2$
Peak power	50-100 PW
Pulse duration	15fs
Pulse energy	1~10kJ
Pulse Width	3~10ns

SEL Endstation: 50PW + Hard XFEL

With focused intensity 10^{23}W/cm^2 + hard XFEL, vacuum QED effect can be verified experimentally in laboratory for the first time.



OPN July(2011)



New era


Progress of Station of Extreme Light (SEL)



- **The technical R&D for the 50PW Super-intense Ultrafast Laser system has been completed, including large-sized optical components and equipment**
 - Terminal beam expander and grating compressor vacuum chamber,
 - Optical components of terminal beam expansion system,
 - Large-aperture optical components and adaptive optics system.



**Large grating substrate
ring polishing process**




**Large flat mirror ring
polishing process**




**ultra-thin Deformable
mirror surface processing**

Construction Timeline



First lasing is expected in the August 2026.

Beamline and Endstations Schedule



- ◆ **Aug. 2026:** FEL-II first lasering, complete FEL-II beamline Installation
- ◆ **Mar. 2027:** complete FEL-I beamline Installation
- ◆ **Jul. 2027 :** The FEL-II beamline, endstations, ready for the acceptance tests.
- ◆ **Nov. 2027:** The FEL-I beamline, endstations, ready for the acceptance tests.

Summary




- The construction of the SHINE project is in good progress, but it is still facing challenges, particularly in its tight schedule;
- The civil engineering and utility constructions are completed to meet timely the facility construction requirements;
- Majority of the FEL II installation will be completed by the end of 2025.
- Majority of the FEL I installation will be completed by the end of 2026.
- Great efforts are being made to realize the first lasing of FEL-II in the first half of 2026, towards completing the SHINE project at the end of 2027.

A photograph of a modern, angular building with a glass and metallic facade, set against a dramatic, cloudy sky. The building has a unique, crystalline structure. In the foreground, there is a parking lot with white lines and some greenery. The text "Thank you for your attention!" is overlaid in the center.


Thank you for your attention!



Large Research Infrastructures Cluster Zhangjiang Photon Science Facilities




Commissioning plan(16day+30day+20day)

Beamline			
Front-end	≥2 ×24 h	The beam passes through FE_Imager, Imager1, GMD/Hamps, and GAT to reach Imager2	Spot can be observed on Imager2
M1/M2a AMO-KB	≥2 ×24 h	The beam reaches AMO-KB through M1, M2a. The PGM will be moved out of the beam path here.	Spot can be observed at AMO
PGM(ECM) + M3	≥2 ×24 h	The pink beam passes through the PGM and M3. The ECM in the PGM will be moved in the beam path.	Spot can be observed on Imager 7/8
SES-KB	≥2 ×24 h	The pink beam reaches SES-KB	Spot can be observed at SES
AMO-KB	≥4 ×24 h	Commissioning of AMO-KB	An acceptable spot size for AMO
SES-KB	≥4 ×24 h	Commissioning of SES-KB	An acceptable spot size for SES
Diagnostic Equipment			
Imager	≥30 ×24 h		
GMD / HAMPs			
PES			
BLM			
Endstation			
AMO	12 ×24 h		
SES	8 ×24 h		

Progress of FEL-I Beamline

- The installation of FEL-I beamlines will begin in Jan. 2026.
- The FEL-I beamline will be ready for receiving FEL radiation in March 2027.
- The FEL-I beam line equipment, diagnostic equipment, etc. are basically delivered in the design or processing.




SAT



CRL




Imager




Hamps



PAM




Monopulse spectrometer



HSS KB




BLM



FEL-I Wavefront Sensor

HSS Endstation: Hard X-ray Scattering & Spectroscopy

Probing the **elementary excitations** & **electronic dynamic processes**




Photon energy:	3-15 keV
Spot size:	10 μm $\times$ 6 μm
Energy resolution:	<u>$\sim 0.28\text{eV}@7112\text{eV}$</u>
Time resolution:	$\sim 100\text{ fs}$

Revolution by XFEL


New science opportunities enabled by LCLS-II X-ray lasers. No. SLAC-R-1053 (2015)

Degree of freedom	Elementary excitation	Energy range
Lattice	phonon	0-200 meV
Spin	magnon, spinon	0-500 meV
Orbital	crystal field	1-5 eV
Charge	charge transfer	0-100 eV



HSS Endstation: Layout & Program

Methodology: tr-RIXS, tr-RXES, v2c XES, XES, HERFD-XAS



ω_i, k_i ω_f, k_f



$q = k_i - k_f$
 $\omega = \omega_i - \omega_f$

$$\frac{d^2\sigma}{d\Omega d\omega} \propto \left| \langle f | H_{\text{int}} | i \rangle + \sum_{|n\rangle} \frac{\langle f | H_{\text{int}} | n \rangle \langle n | H_{\text{int}} | i \rangle}{E_i - E_n + \hbar\omega_i + i\Gamma} \right|^2$$

Non-resonant scattering
(weak)



Resonant scattering
(strong at $E_i = E_n$)

Different
experimental
configurations




XES

HERFD-XAS




SHINE

RIXS spectrometer & Pump laser system







RXES



High Energy Resolution

XRS


RIXS



CDS Endstation: Specifications, Programs, & Capabilities


Focusing Capability	KB-1 Mirrors: 1.0 μm
	KB-2 Mirrors: 300 nm
	KB-3 Mirrors: 100 nm
Beam Divergence	KB-1 Mirrors: $\sim 280 \mu\text{rad}$
	KB-2 Mirrors: $\sim 1300 \mu\text{rad}$
	KB-3 Mirrors: $\sim 3000 \mu\text{rad}$
Sample Environment	- High Vacuum: 10^{-4} to 10^{-7} mbar - Rough Vacuum: 200 to 500 mbar - Atmosphere - Fixed Targets at Room Temperature
Particle Injector	- Aerosol Injector (Electrospray) - Liquid Jet (GDVN, Cylinder Jet) - Lipid Cubic Phase (LCP)
Detectors	Jungfrau 4M (Repe. Rate: 1-2 kHz) - Pixel Size: 75 μm - Dynamic Range: 10^4 @ 12 keV - Single Photon Sensitivity

Detectors	STARLIGHT (SHINE) - Pixel Size: 100 μm x 100 μm - Panel: ≥ 4 M Pixel Array (Currently 4M) - Dynamic Range: 10^4 photons/pixel/frame @ 12 keV - Single Photon Sensitivity (12 keV) - QE: $\geq 80\%$ @ 12 keV - Repe. Rate: ≥ 10 kHz
Pump Lasers	- Fundamental Wavelength: 800 nm @ 1 kHz, 1030 nm @ 100 kHz - SHG/THG: 400 nm, 255 nm/515 nm, 343 nm - OPA: 240 nm to 2600 nm - Synchrotron Accuracy: finer than 40 fs - Delay Tuning: - ps to ns - Pulse Duration: < 35 fs - Max. Pulse Energy at IP: > 7 mJ @ 800 nm, 1 kHz, 35 fs - Max. Pulse Energy at IP: 1.0 mJ @ 1030 nm, 100 kHz, 35 fs
Diagnostics	- Intensity & Position - Beam Profile Monitor (Imager) - Wavefront - Arrival Time/Timing Tool
DAQ & Storage	- Data Flowrate: Day 1: 22 GB/s @ 2.2 kHz, Day 2: 400 GB/s @ 10 kHz - Online Storage: 5 PB SSD with read and write speed > 200 GB/s - Offline Storage: 50 PB (Day1) to 500 PB (Day2) - Long-term Storage: TDB (Budget)



Scientific Programs:


- Single-shot Single Particle Imaging;
- Imaging of Non-reproducible Targets;
- Liquid and Gas Phase Chemistry;
- X-ray-Matter Interactions;
- Pump-probe Imaging and Crystallography;
- Matter in Extreme Conditions.




Hutch Dimensions:
Length: 44 m (2 meters for Pedestrian)
Width: 3.5 m
Height (Crane): 3.2 m

Progress of Beamlines and Endstations


➤ Beamline design has been completed, and endstations design has been frozen.



Current Status of HSS Endstation



Parameters	Values
Energy range	3~15 keV
Optimized range	7~12 keV
Pulse energy @8GeV/100pC	0.17mJ@7keV 0.08mJ@12.4keV
Monochromator Energy resolution	Si(111): 2E-4 @3-15keV Si(311): 5E-5 @5.6-15keV
Type of focusing	K-B & (CRL in the future)
Focal spot size at sample (H×V, FWHM)	6μm~200μm
$\Delta E/E$	4E-5
ΔT	~ 100 fs



Current Status of CDS Endstation

