

Beamline optics commissioning updates

Speaker: Chaofan Xue

On behalf of the beamline design and metrology group

**Thursday, October 23,
2025**




- **FEL-II beamline brief**
- **Optical metrology update**
- **Installation and commissioning plan**

The FEL-II beamline will deliver 0.2-3 keV high brightness and high coherence FEL pulses to 3 different endstations:


Atomic, **M**olecular and
Optical Science (AMO)

Soft X-ray **S**cattering
and **S**pectroscopy (SSS)


Spectrometer for
Electronic **S**tructure (SES)



Beamline overall layout: photon transport



Beamline optical layout



Offset mirrors

- 3 plane mirrors divided into two sets for covering whole energy range

PGM

- 1 plane mirror
- 2 gratings for different energy resolving power
- 1 ECM for providing ultrafast FEL pulse

Distribution mirror

- 1 plane mirror for reflecting FEL to SES
- 1 ECM for focusing FEL to SSS in horizontal

KB system


- 3 sets for focusing the photon beam at samples

- A total of 16 mirrors / gratings are used and needed to be measured



4 mirrors: face upward
7 mirrors: face sideward
5 mirrors / gratings: face downward


Optical metrology updates



■ All of the measurement of optics with bender or holders for FEL-II beamline will be completed in this year except 2 ECMs in AMO-KB system

Update of metrology lab.


- A new laboratory is developed for the metrology of optics under working condition.
- The lab is a 120 m² ISO6 clean room built in #4 shaft to shorten transportation distance after clamping
- Three different set-ups are developed for working condition metrology.



**Vertical set-up
for 4 face upward mirrors**





**Horizontal set-up
for 7 face sideward mirrors**



**Vertical set-up
for 5 face downward mirrors/gratings**


Stitching interferometry

- Two gratings and one ECM have been installed in their holders and measured.




Vertical set-up for grating metrology under working condition

Measuring result of PG2




Before clamping
2D HE: **1.62 nm**(RMS)




After clamping
2D HE: **1.64 nm**(RMS)

Height Error (nm)



Height Error (nm)		Line1	Center	Line2
Before clamping	PV	5.21	5.67	5.37
	RMS	1.65	1.65	1.34
After clamping	PV	3.64	2.92	4.37
	RMS	0.956	0.525	0.987

Slope Error (RMS, μ rad)




Slope Error (RMS, μ rad)	Line1	Center	Line2
Before clamping	0.099	0.103	0.103
After clamping	0.095	0.111	0.103

■ The height error introduced by clamping is 0.3 nm (rms, required: 0.5nm)

Installation (PGM & KB) and commissioning plan

Key components installation plan : PGM

- The grating monochromator now has already been in position in the tunnel.
- The alignment of grating / mirror axis have already finished.
- The optics will be installed in Dec. 2025.




	2025				2026					
	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May.	Jun.
PGM	In position			Optics installation	Baking					
AMO-KB	FAT		Arrival / In position			Mirror polishing completed	Bender metrology	Arrival	Bender installation	Baking
SES-KB			FAT	Arrival	Installation	Baking				
SSS-KB		FAT	Arrival	Installation	Baking					

- The delay of optics installation is because of the repair of the plane mirror.

MONO-PM: Coating layer peeling off



- The peeling off of B_4C coating becomes more worse over time after a period of observation.
- The mirror will return to SHINE in Nov. 2025.
- The installation of PGM is expected to be finished in Dec. 2025.



23. May




13. Aug



Key components installation plan: AMO-KB

- The factory acceptance test (FAT) for the mechanical part has been finished.
- The mechanical part will arrive at SHINE in early Nov. 2025. and is planned to be in position in Nov. 2025 after arriving.
- The mirror polishing is expected to be completed in Feb. 2026
- The bender is expected to be installed in May. 2026.



	2025				2026					
	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May.	Jun.
PGM	In position			Optics installation	Baking					
AMO-KB	FAT		Arrival / In position			Mirror polishing completed	Bender metrology	Arrival	Bender installation	Baking
SES-KB			FAT	Arrival	Installation	Baking				
SSS-KB		FAT	Arrival	Installation	Baking					

- The pink branch of FEL-II beamline will be ready in Jun. 2026.

Key components installation plan: SSS-KB

- The FAT of SSS KB system has been finished in this month.
- The SSS KB system will arrive at SHINE in Nov. 2025 and be installed in Dec.2025.



	2025				2026					
	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May.	Jun.
PGM	In position			Optics installation	Baking					
AMO-KB	FAT		Arrival / In position			Mirror polishing completed	Bender metrology	Arrival	Bender installation	Baking
SES-KB			FAT	Arrival	Installation	Baking				
SSS-KB		FAT	Arrival	Installation	Baking					

Key components installation plan: SES-KB

- The SES KB system is still in the final assembly / testing stage
- The bender is also under metrology now.
- The FAT is planned in Nov. 2025 and the whole system is expected to arrive at SHINE in Dec. 2025.
- The whole system is expected to be installed in Jan. 2026.



	2025				2026					
	Sep.	Oct.	Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May.	Jun.
PGM	In position			Optics installation	Baking					
AMO-KB	FAT		Arrival / In position			Mirror polishing completed	Bender metrology	Arrival	Bender installation	Baking
SES-KB			FAT	Arrival	Installation	Baking				
SSS-KB		FAT	Arrival	Installation	Baking					

- The mono branch of FEL-II beamline will be ready in Feb. 2026.

- The first-round commissioning of FEL-II beamline will begin in the next summer
- Main goal: To deliver the pink beam to AMO and SES for preliminary experiment

Source parameters in the 1st stage (driven by branch linac accelerator)


FEL mode	SASE		
e-Beam parameters	3GeV、 50pC、 500A、 0.5mm*mrad		
Time (month)	T0	T0+5	T0+10
Photon energy (keV)	0.2	0.2	0.2
Pulse length (FWHM, fs)	/	≤100	≤100
Repetition rate (Hz)	10	10k	≥100k
Pulse energy (μJ)	10	≥10	≥30
Lateral stability		20%	20%
Time jitter (fs)		≤50	≤30

Commissioning plan (16 day+30 day+20 day)

Beamline

Front-end	≥2 day	The beam passes through FE_Imager, Imager1, GMD/Hamps, and GAT to reach Imager2	Spot can be observed on Imager2
M1/M2a AMO-KB	≥2 day	The beam reaches AMO-KB through M1, M2a. The PGM will be moved out of the beam path here.	Spot can be observed at AMO
PGM(ECM) + M3	≥2 day	The pink beam passes through the PGM and M3. The ECM in the PGM will be moved in the beam path.	Spot can be observed on Imager 7/8
SES-KB	≥2 day	The pink beam reaches SES-KB	Spot can be observed at SES
AMO-KB	≥4 day	Commissioning of AMO-KB	An acceptable spot size for AMO
SES-KB	≥4 day	Commissioning of SES-KB	An acceptable spot size for SES

Diagnostic Equipment

Imager	≥30 day	
GMD / HAMPs		
PES		
BLM		
Endstation		
AMO	12 day	
SES	8 day	

Commissioning difficulties

- Photon beam will be optimized by accelerator with the center of FE_Imager as a reference.
- The accelerator is required to have an ability to move the photon beam by ± 0.5 spot size.
- The minimum aperture before M1 is 82 μ rad at the GAT (the divergence at 200eV is expected to 50 μ rad).


Device	Position (from source)	Aperture	Length	Observation
FE_Fixed aperture				FE_Imager
FE_Imager				
Photon shutter				Out of beam path
γ -absorber				Imager 1
Safty shutter				Out of beam path
Fast closing valve				Out of beam path
Imager 1				Out of beam path
Fixed aperture 1				GMD/ HAMPs1
Slit 1				Imager in HAMPs
GMD/HAMPs1				Imager in HAMPs
PES				Imager in PES
GAT				Imager 2
collimator 1				Imager 2
BLM 1				Imager 2
Imager 2				Out of beam path
M1				

Commissioning challenges

- GAT differential section may be the biggest challenge
- 3 differential sections at each end of the GAT

1×Differential hole: $\Phi 12$ mm,

4×Differential tube: $\Phi 18$ mm, 500mm+200mm×3




- A new metrology laboratory is built for under working condition measurement. 3 different set-ups are developed for optics upward, downward and sideward.
- The key optical components of FEL-II beamline are in final testing and installation stage. The mono branch is expected to be ready in Mar. 2026 and the pink branch is expected to be ready in Jun. 2026.

Question:

Face downward mirror gravity compensation

Mirror shape	Elliptical (fixed shape)
Working orientation	Face downward
Cooling type	Eutectic slot on the backward



Problem: It can not be measured in the working orientation, and can not compensate online.

How to remove the gravity effect ? ? ?

Solution provided by manufacturer:

1. The mirror gravity sag will be removed by polishing.
2. The eutectic gravity sag will be removed by motorized shape compensators (counterweights).


During the mirror metrology:

1. Install the mirror **facing upward** to enable LTP/interferometer metrology.
2. Adjust the compensator based on the metrology results to achieve 50 nrad slope error.
3. Then turn the mirror over and install the mirror **face downward**, the adjustments made while face upward are considered equally effective.


Is this method feasible ? ?



Thank you for your attention!





C_{ff} compensation for source point drift



The required C_{ff} value for different photon energies under different source point drift conditions

Theoretical energy resolving power of the PGM after C_{ff} compensation




Simulation results @900eV

The decrease in energy resolving power of the PGM caused by source point drift can be compensated by adjusting the C_{ff} value

FEL-I Beamline overview

Introduction of FEL-I beamline


- FEL-I beamline is a hard X-ray beamline in SHINE and covers the photon energy 3-15 keV.
- FEL-I beamline shares the middle tunnel with FEL-II beam and will deliver the photon beam to 3 endstations.



Requirements of FEL-I endstations

	Parameter	CDS	HSS
1	Energy range	3~15 keV	3~15 keV
2	Energy resolution	/	Si(111): 2×10^{-4} @3~15keV Si(311): 5×10^{-5} @5.6~15keV
3	Efficiency of beamline	$\geq 50\%$ @7keV ⁽¹⁾	$\geq 60\%$ @7keV ⁽¹⁾
4	Percent of Harmonics	$\leq 0.05\%$	$\leq 0.01\%$
5	Beam size (FWHM)(H×V)	Objective: 300 nm×100nm@7keV ⁽²⁾ Nominal: 600 nm×300nm@7keV	Objective: (5μm~200μm)×(5μm~200μm) Nominal: 10μm×10μm
6	Working distance	>0.2m@100nm	
7	Beam stability (RMS)	/	$\leq 3\mu\text{m}$
8	Focusing	/	CRL and K-B
9	Attenuator	6 orders	4 orders

FEL-I beamline Layout



- Offset mirrors with three mirror to cover different photon energy range
- A cryo-cooling DCM for HSS endstation
- Benderable KB for HSS endstation
- Fixed shape micron and nano KB for CDS
- Attenuators: GATT + SATT
- Diagnostics: pulse energy, pulse spectra, beam position and profile, beam loss monitor

Offset mirror

■ M1 :


- Energy range: 3-15keV
- Grazing angle: 4/1.9mrad
- B₄C coating

■ M2a :


- Energy range: 3-7keV
- Grazing angle: 4mrad
- Divergence: 5.5-2.7 μ rad
- B₄C coating

■ M2b :

- Energy range: 6-15keV
- Grazing angle: 1.9mrad
- Divergence: 2.6-1.3 μ rad
- B₄C coating



(a) Diagram of offset mirrors



(b) Reflectivity at 7 keV & 15 keV

- Decrease the power density,
- Increase the working repetition rate
- Reject the high order harmonics of lower energy range



Crystal monochromator

Energy range: 3-15keV


Energy resolution: 2×10^{-4} Si(111), 5×10^{-5} Si(311)

Fixed exit beam height

Double crystal monochromator with cryo-cooling



(a) Energy resolution for different lattice plane



(b) Bragg angle for different lattice plane


KB focusing for HSS

Energy range: 3-15 keV


Beam size : $< 5 \mu\text{m}$, and can be enlarged to $200\mu\text{m}$ in both direction separately

■ KB system:

- 6 m and 4.8 m before the sample position
- Pre shape: elliptical for focusing to $5 \mu\text{m}$
- With bender to **defocus, and enlarge** the beam
- B_4C , grazing angle 4mrad, 3-7keV
- Ru, grazing angle 4mrad, 6-15keV




(a) Height error requirement




(b) Reflectivity of B_4C and Ru

KB focusing for CDS


- Energy range: 3-15keV
- Focusing to 1 μ m, 100nm@7keV



- The Four bounce micron KB: 4 mrad, B₄C for 3~7 keV and Ru 6~15 keV
- Nano-KB: 7 mrad, Ir for 3.5~10 keV




(a) Spot size of micron-KB



(b) Spot size of nano-KB

- The four bounce micron-KB with $f= 12.3\text{ m} / 11.1\text{ m} : 1\text{ }\mu\text{m}$ @7keV
- The nano-KB with $f= 3.1\text{ m} / 2.0\text{ m} : 140\text{nm} \times 80\text{nm}$ @7keV

FEL-I Layout



- Offset mirrors with three mirror to cover different photon energy range
- A cryo-cooling DCM for HSS endstation
- Benderable KB for HSS endstation
- Fixed shape micron and nano KB for CDS
- Attenuators: GATT + SATT
- Diagnostics: pulse energy, pulse spectra, beam position and profile, beam loss monitor